BRUHAT BANGALURU MAHANAGARA PALIKE

COMPLETION REPORT

1	Name of the work	Providing and fixing LED street light in kalyana nagara and surrounding area in ward no 13 mallasandra.
2	Sanctioned Estimate No. & Date	EE(Ele)/DZ/EST/ / Dated:
3	Head Of Account	P-2415 Reserve fund for T&F Committee
4	Work Order No & Date	EE/DD/WO/ 29 /17-18 Dt: 28.03.2018
5	Name Of the Contractor	M/s Technical; Manager -2 (BBMP)
6	a) Time stipulated for Completion Work b) Delay in Execution Of Work	90 Days
7	Measurement Recorded in	M.B No: 5128, Page No:512722 to 512732
8	Check Measurement of the AEE/EE/on	M.B No: 5128, Page No:512722 to 512732
9	Name of the official incharge of the Work	
	a)Asst. Engineer/ Junior Engineer	Sri.K N Babu Reddy
	b) Asst. Executive Engineer	Sri , Rajendra Naik

Sanctioned Estimate Amount	Amount claim as Per Actually vide as Bills	Difference	
		Excess	Saving
Rs. 2500000/-	Rs. 2495631/-	-	Rs. 4369/-

1) Certified that the Contractor has delayed and completed the work for which necessary fine has been recovered.
2) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specifications as embodied in the Agreement.

K.N. Babu
Asst/Junior Engineer.

Asst.Exe.Engineer(Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone.

Executive Engineer(Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone

Scanned by CamScanner